

13 January 1983

MEMORANDUM FOR: Deputy Director for Administration

FROM: Daniel C. King
Director of Logistics

SUBJECT: Report of Significant Logistics Activities for
Period Ending 13 January 1983 (U)

1. Progress Report on Tasks Assigned by the DCI/DDCI:

No tasks assigned during this reporting period. (U)

2. Items or Events of Major Interest that have Occurred During the Preceding Week:

a. SAFE Phase II - GSA informed the Office of Logistics (OL) that the bid opening date for SAFE Phase II construction has been delayed until 21 January 1983 vice 14 January 1983. GSA indicated there was an incorrect wage rate scale in the specifications and a corrective bid addendum must be issued. (U)

STAT b. [] Foundation Problem - After review of the problem with the supporting construction piles, the A&E has recommended that construction proceed. Fifty-eight new piles will be added for additional support. Negotiations are currently underway between GSA and the contractor to start work again. (U)
Costs not known at this time. Contractor may absorb? to Court??

STAT SIAI c. [] Parking - The contract for reconfiguring the [] parking lot to gain 65 new spaces was signed on 6 January 1983. Weather permitting, work should be completed by 8 March 1983. (U)

ADMINISTRATIVE INTERNAL USE ONLY

SUBJECT: Report of Significant Logistics Activities
for Period Ending 13 January 1983 (U)

d. Congressional Budget Justification Book (CBBJ) - OL personnel met with the ICS/CBBJ focal point to discuss the status of the three volumes which are behind schedule. Volume 2 (NSA) is scheduled for electronic transfer on 14 January. DIA has made initial submissions this past week on Volume 3 (General Defense Intelligence Plan) significantly behind schedule because of the delays in determining final budget figures. Volume 4 (Air Force) is scheduled to be submitted electronically on 12 January. If there is a successful transmission, Volume 4 will be back on track, and no problems are anticipated. (U/AIUO)

e. Architect-Engineer - Site surveys and investigations for the proposed new building on the Headquarters compound are expected to begin the week of 17 January 1983. Three survey teams will be working around the Headquarters compound for approximately 4 to 5 weeks. (U)

f. Water Leak in GJ Corridor of Headquarters - Repair work on the water leak in GJ corridor is expected to commence the week of 17 January. Due to the heavy volume of traffic in this area of the building, it may be necessary to barricade the corridor at times in order to effect the necessary repairs. (U)

g. Power Outage - Broyhill Building * - During the early hours of 6 January, the Broyhill Building sustained a power outage which forced workers to be dismissed from their jobs for the entire day. A crew worked through the night to repair the faulty power line between the street and the building. (U)

STAT

STAT

for Daniel C. King